COMPLETION REPORT

1	Name of work	:	Construction of Rajarajeshwari School (Kalpana road) Building in Ward No.17 J.P Park.
2	Sanctioned Estimate No. & Date	:	CE/RRN/TS/33/21-22, Dt:- 27.07.2021.
3	Head of Account	:	**(P-3460).**
4	Entrustment Order No. & Dated	:	EE(P)/RRN/W.O/25/2021-22 Dt:-12.11.2021.
5	Name of the Contractor	:	M/S.M.R.INFRA.
6	Date of Commencement	:	
	a) Time stipulated for completion of work (Days)	:	
	b) Date of Completion	:	31.12.2022
	c) Delay in Execution of Work (Days)	:	
7	Measurement recorded in	:	MB No Page No.from
8	Check measurement of the A.E.E. on.....	:	MB No Page No.from
9	Name of the Official in charge of the work.	:	
	a) Asst. Engineer	:	Sri.Thimmappa.H.M
	b) Asst. Exe. Engineer	:	Sri.Dinesh kumar.B.k

Work order amount(in Rs.)	Amount claims as per actually vide as per bills(Rs)	Difference	
		Excess	Savings
Rs:-9,30,51,580.00	1st & Part bill :- 2,56,33,514.00 2nd & Part bill :- 2,83,23,385.00 3rd & Part bill :- 2,71,38,813.00 4th & Final bill :- 54,01,257.00 Total Amount Rs:- 8,64,96,969.00	-	Rs:-65,54,611.00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(P)
BBMP,RRN

Assistant Exe Engineer.(P)
BBMP,RR Nagar

Executive Engineer(P)
BBMP,RR Nagar

Chief Engineer
Rajarajeshwari Nagar
Bhruth Bangaluru Mahanagara Palike

Scanned with OKEN Scanner